



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH14

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-37

E 839894.79

DATE from 22/3/96 to 23/3/96

N 816528.39

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.51 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	PX		90					PX		1.00			Angular red bricks and concrete fragments with some grey, silty sand and domestic rubbish. (FILL)
2			45					PX	2.51	2.00			
3	PX 3.00m HX												Wash boring. (No recovery)
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ◻ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 25/03/96

APPROVED C.LUN

DATE 26/03/96

REMARKS
Hole termination depth at 26.16m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH14

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-37

E 839894.79

DATE from 22/3/96 to 23/3/96

N 816528.39

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.51 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17													
18													
19	HX 19.00m NX								-14.49	19.00			
20			47					T2 -101		20.00			Sub-rounded GRAVEL and COBBLES of moderately decomposed granite and tuff with some brown, silty sand. (ALLUVIUM)

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- Δ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ┃ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 25/03/96

APPROVED C.LUN

DATE 26/03/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH14

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. YBM-37

E 839894.79

N 816528.39

DATE from 22/3/96 to 23/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.51 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	NX 20.86m		47					T2-101	-15.99	20.50	+		AS SHEET 2 OF 3.
									-16.35	20.86	+		Wash boring. (No recovery)
22			100	100	82	8.0		T-76		21.70	+	III	Strong, pinkish grey spotted black and white, slightly decomposed, medium to coarse grained GRANITE, with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite and manganese stained joints, dipping 10°-20°, 40°-50° & 70°-80°. 20.86m-21.86m: moderately strong, brownish pink spotted black and white, moderately decomposed, medium to coarse grained GRANITE.
									-17.35	21.86	+		
			100	100	77			T-76		22.35	+	II	
			100	100	100	1.7		T-76		22.73	+		
23			100	100	96			T-76		23.61	+		
						4.2				24.23	+		
24										24.33	+		End of hole at 26.16m.
			100	100	100	1.1		T-76		25.43	+		
25			100	100	100			T-76			+		
26			100	100	100			T-76	-21.65	26.16	+		
27													
28													
29													
30													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▮ PIEZOMETER TIP
- ▮ STANDPIPE
- ▮ STANDARD PENETRATION TEST
- ▮ PERMEABILITY TEST
- ▮ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 25/03/96

APPROVED C.LUN

DATE 26/03/96

REMARKS