



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH31

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839900.83
N 816572.58

DATE from 18/1/96 to 20/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.21	0.20	Concrete Slab.		Concrete Slab.
2	SX 2.10m PX		86					T2-101	1.31	1.70			Wash boring. (No recovery)
3			74					T2-101		2.10			
4			94					T2-101		2.60			Concrete with Boulder, Cobbles and Gravels of moderately decomposed granite with some red bricks. (FILL)
5			50					T2-101		4.00			
6			50					T2-101		5.10			
7			67					T2-101		5.70			
8	PX 8.50m HX		52					T2-101		6.30			
9										7.35			8.20m-8.50m: boulders.
10									-5.09	8.50			Wash boring. (No recovery)

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS

Hole termination depth at 30.12m.
Inspection Pit from 0.00m to 1.70m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH31

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839900.83

DATE from 18/1/96 to 20/1/96

N 816572.58

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH31

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839900.83

DATE from 18/1/96 to 20/1/96

N 816572.58

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
25	HX 24.58m		100	100	88	4.0		T2 -101	-21.17	24.58	+++	III/II	Moderately strong to strong, brownish pink spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, chlorite, kaolin and manganese stained joints, dipping 10°-20°, 40°-50°, 60°-70°.
26						9.4		T2 -101	-26.07	26.17	+++		
27			100	100	89			T2 -101	-26.60	26.60	+++		
28			100	100	83	2.6		T2 -101	-27.65	27.65	+++		
29			100	100	98			T2 -101	-28.63	28.63	+++		
30									-25.59	29.00	+++	III	29.00m-30.12m: moderately strong, moderately decomposed zone.

▲ SMALL DISTURBED SAMPLE	▲ WATER SAMPLE
■ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
■ U76 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
■ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▨ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH31

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839900.83

DATE from 18/1/96 to 20/1/96

N 816572.58

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31								T2-101	-26.71	30.12	+	+	AS SHEET 3 OF 4. End of hole at 30.12m.
32													
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 22/01/96

APPROVED C.LUN

DATE 23/01/96

REMARKS