



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH47

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839929.28

DATE from 14/2/96 to 15/2/96

N 816537.84

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.33 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	HX		16					HX	4.13	0.20	Concrete Slab.		Concrete with GRAVELS and COBBLES of moderately decomposed granite with some brown silty SAND and red bricks. (FILL)
2									1.83	2.50			
3									1.43	2.90			Wash boring. (No recovery)
4			29					T2-101					Angular GRAVEL, COBBLES and BOULDERS of moderately decomposed granite with some brown, silty SAND. (FILL)
5	HX 5.00m NX		28					T2-101		4.10			3.87m-4.10m: boulder.
6									-0.67	5.00			Wash boring. (No recovery)
7													
8													
9													
10													

• SMALL DISTURBED SAMPLE	▲ WATER SAMPLE
■ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	▲ STANDPIPE
■ U76 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
▨ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▨ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 16/02/96

APPROVED C.LUN

DATE 17/02/96

REMARKS

Hole termination depth at 28.85m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH47

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839929.28

DATE from 14/2/96 to 15/2/96

N 816537.84

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.33 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12													
13													
14													
15													
16													
17													
18													
19			100	100	69	6.1			-14.39	18.72		III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with medium to closely spaced, narrow, rough planar, limonite and
20			46	46	14	20.0			-15.38	19.71		IV/III	

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- ▲ WATER SAMPLE
- ▲ PIEZOMETER TIP
- ▲ STANDPIPE
- ▬ STANDARD PENETRATION TEST
- ▬ PERMEABILITY TEST
- ▬ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 16/02/96

APPROVED C.LUN

DATE 17/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH47

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. D2G-22

E 839929.28
N 816537.84

DATE from 14/2/96 to 15/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.33 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	NX 20.55m		46	46	14	NR		T-76	-16.22	20.55		IV	manganese stained joints, dipping 10°-20° & 40°-50°.
22			58	58	50	5.6		T-76	-17.12	21.45		III	19.71m-19.91m & 23.14m-23.35m: weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed medium to coarse grained GRANITE.
23			31	31	17	NR		T-76	-18.81	23.14		IV	19.91m-20.55m & 21.45m-23.14m: no recovery.
24			100	100	67	3.2		T-76	-19.02	23.35		IV/III	
25			100	100	35	13.3		T-76		23.60		III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced, very narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20°, 40°-60° & 70°-80°.
26			100	100	100	1.5		T-76		24.30			
27			100	100	98			T-76		24.55			
28			100	100	100	3.9		T-76		25.50			
29								T-76		26.12			
30								T-76		26.81			
								T-76		27.32			
								T-76		27.32			
								T-76		28.85			
									-24.52	28.85			End of hole at 28.85m.

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- Δ STANDPIPE
- ┆ STANDARD PENETRATION TEST
- ┆ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 16/02/96

APPROVED C.LUN

DATE 17/02/96

REMARKS