



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH5

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839894.16
N 816503.31

DATE from 27/1/96 to 29/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.08 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.88	0.20	△		Concrete Slab.
2													Brown, gravelly silty medium to coarse SAND. (FILL)
3	SX 3.20m PX		83					SX	2.08	2.00			Angular Cobbles and Gravels of moderately decomposed granite with some brown, silty SAND and some red bricks and concrete fragments. (FILL)
4			78					PX		3.20			
5									-0.02	4.10			Wash boring. (No recovery)
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▨ SPT LINER SAMPLE
- ▩ U76 UNDISTURBED SAMPLE
- ▩ U100 UNDISTURBED SAMPLE
- ▩ MAZIER SAMPLE (70mm)
- ▩ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 30/01/96

APPROVED C.LUN

DATE 31/01/96

REMARKS
Hole termination depth at 32.21m.
Inspection Pit from 0.00m to 2.00m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH5

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839894.16
N 816503.31

DATE from 27/1/96 to 29/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.08 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18	PX 18.00m HX												
19													
20	HX 19.80m NX		75					T2-101	-14.92 19.00 19.80				Sub-rounded Boulders, Cobbles and Gravels of moderately decomposed granite and tuff with some brown, silty SAND. (ALLUVIUM)

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 30/01/96

APPROVED C.LUN

DATE 31/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH5

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. ACKER-35

E 839894.16
N 816503.31

DATE from 27/1/96 to 29/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.08 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100						-16.02	20.10			AS SHEET 2 OF 4. 19.35m-19.80m: boulder. Wash boring. (No recovery)
22													
23													
24	NX 23.78m								-19.70	23.78			
25			100	100	67	2.8		T-74	-20.36	24.44 24.50		III IV/III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese, kaolin and iron stained joints, dipping 10°-20°, 70°-80°.
26			100	100	90	6.6		T-74	-21.41	25.13 25.49 25.71		III	24.44m-25.49m: weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed medium to coarse granite GRANITE.
27			100	90	88	3.5		T-74		26.66			
28						NI				27.97 28.12			
29			100	100	76	4.2		T-74		29.47			
30			100	100	100	2.9		T-74		29.77			

• SMALL DISTURBED SAMPLE	Δ WATER SAMPLE
▬ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
▩ U76 UNDISTURBED SAMPLE	⊥ STANDARD PENETRATION TEST
▩ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▩ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▩ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 30/01/96

APPROVED C.LUN

DATE 31/01/96

REMARKS

BACHY SOLETANCHE									BACHY SOLETANCHE GROUP SOIL & FOUNDATIONS SPECIALISTS						DRILLHOLE RECORD							HOLE NO.	DH5					
																		CONTRACT							SHEET	4	of	4
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY																												
METHOD ROTARY									CO-ORDINATES E 839894.16 N 816503.31						W.O.					W-518								
MACHINE & No. ACKER-35															DATE from 27/1/96 to 29/1/96													
FLUSHING MEDIUM WATER									ORIENTATION Vertical						GROUND-LEVEL					4.08 mPD								
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description															
31 29/01/96			100	100	100			T-76		30.73	+ +	III	AS SHEET 3 OF 4.															
32			100	100	84	2.9		T-76	-28.13	32.21	+ +																	
33													End of hole at 32.21m.															
34																												
35																												
36																												
37																												
38																												
39																												
40																												

▲ SMALL DISTURBED SAMPLE ▲ WATER SAMPLE

■ LARGE DISTURBED SAMPLE ▲ PIEZOMETER TIP

▨ SPT LINDER SAMPLE ▢ STANDPIPE

░ U76 UNDISTURBED SAMPLE ↓ STANDARD PENETRATION TEST

▬ U100 UNDISTURBED SAMPLE ⊥ PERMEABILITY TEST

▩ MAZIER SAMPLE (70mm)

⊞ PISTON SAMPLE ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 30/01/96

APPROVED C.LUN

DATE 31/01/96

REMARKS