



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH54

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839928.83

N 816519.71

DATE from 24/1/96 to 25/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.21	0.20	△ △		Concrete Slab.
2													Wash boring. (No recovery)
3	SX 3.00m PX												
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS
Hole termination depth at 24.41m.

		BACHY SOLETANCHE GROUP		DRILLHOLE RECORD CONTRACT				HOLE NO. DH54					
		SOIL & FOUNDATIONS SPECIALISTS						SHEET 2 of 3					
PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY													
METHOD ROTARY				CO-ORDINATES E 839928.83 N 816519.71				W.O. W-518					
MACHINE & No. CMC-57								DATE from 24/1/96 to 25/1/96					
FLUSHING MEDIUM WATER				ORIENTATION Vertical				GROUND-LEVEL 4.41 mPD					
Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11	PX 12.00m HX												AS SHEET 1 OF 3.
12													
13													
14													
15	24/01/96												
16													
17													
18													
19	HX 19.33m												
20													
21													
22													
23	25/01/96		100	100	100	1.3		T2-101	-14.92	19.33		III/II	SEE SHEET 3 OF 3.
24													
25													
26													

 SMALL DISTURBED SAMPLE
 LARGE DISTURBED SAMPLE
 SPT LINER SAMPLE
 U76 UNDISTURBED SAMPLE
 U100 UNDISTURBED SAMPLE
 MAZIER SAMPLE (70mm)
 PISTON SAMPLE

 WATER SAMPLE
 PIEZOMETER TIP
 STANDPIPE
 STANDARD PENETRATION TEST
 PERMEABILITY TEST
 IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN
 DATE 26/01/96
 APPROVED C.LUN
 DATE 27/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH54

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. CMC-57

E 839928.83

DATE from 24/1/96 to 25/1/96

N 816519.71

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.41 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21			100	100	100			T2-101		20.20	++	III/II	Strong, pinkish grey spotted black and white, moderately to slightly decomposed medium to coarse grained GRANITE with widely spaced, extremely narrow, rough planar, limonite, manganese and kaolin stained joints, dipping 10°-20°, 65°-80°.
			100	100	100			T2-101		20.68	++		
			100	100	98	1.3		T2-101			++		
22										22.00	++		
25/01/96			100	100	100			T2-101		22.44	++		
										22.74	++		
23			100	100	100			T2-101		23.33	++		End of hole at 24.41m.
						2.5		T2-101			++		
24			100	100	100			T2-101		24.41	++		
											++		
											++		
											++		
25													End of hole at 24.41m.
26													
27													
28													
29													
30													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- Δ STANDPIPE
- ┆ STANDARD PENETRATION TEST
- ┆ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 26/01/96

APPROVED C.LUN

DATE 27/01/96

REMARKS