

DRILLHOLE RECORD

HOLE NO. DH9

SHEET 1 of 3

CONTRACT

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD	ROTARY
--------	--------

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61 & D2G-22

E 839894.63

DATE from 29/2/96 to 2/3/96

N 816514.91

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL **4.00 mPD**

[illegible]

- | | | | |
|---|-------------------------|---|---------------------------|
|  | SMALL DISTURBED SAMPLE |  | WATER SAMPLE |
|  | LARGE DISTURBED SAMPLE |  | PIEZOMETER TIP |
|  | SPT LINER SAMPLE |  | STANDPIPE |
|  | U76 UNDISTURBED SAMPLE |  | STANDARD PENETRATION TEST |
|  | U100 UNDISTURBED SAMPLE |  | PERMEABILITY TEST |
|  | MAZIER SAMPLE (70mm) |  | IN-SITU VANE SHEAR TEST |
|  | PISTON SAMPLE | | |

LOGGED FRANK CHAN

DATE 04/03/96

APPROVED C.LUN

DATE 05/03/96

REMARKS

REMARKS
Hole termination depth at 27.05m.
Inspection pit from 0.00m to 1.40m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH9

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61 & D2G-22

E 839894.63

DATE from 29/2/96 to 2/3/96

N 816514.91

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.00 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12	PX 12.00m HX												
13													
14													
15													
16													
17													
18													
19			95					T2-101	-14.40	18.40			
20			0					T2-101	-15.35	19.10			
			71					T2-101	-15.70	19.70			Sub-rounded GRAVEL, COBBLES and BOULDERS of moderately decomposed granite and tuff with some brown, silty SAND. 19.35m-19.70m: boulder.
			100					T2-101	-16.00	20.00			

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 04/03/96

APPROVED C.LUN

DATE 05/03/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH9

CONTRACT

SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61 & D2G-22

E 839894.63
N 816514.91

DATE from 29/2/96 to 2/3/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.00 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
01/03	HX 20.35m		100	100	29	11.4		T2-101		20.35	++	III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained and kaolin coated joints, dipping 10°-20° & 60°-80°.
21	NX		100	100	95	3.8		T2-101		21.60	++		
22			100	100	79			T2-101		22.46	++		
23	NX 23.00m		100	100	100			T2-101		22.66	++		
24			100	100	100	3.5		T-74		24.05	++		
25			100	100	100			T-74		25.29	++		
26			100	100	80	9.3		T-74		25.72	++		
27			100	100	91	2.3		T-74		26.13	++		
									-23.05	27.05	++		
													End of hole at 27.05m.
28													
29													
30													

▲ SMALL DISTURBED SAMPLE	▲ WATER SAMPLE
■ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	▨ STANDPIPE
▨ U76 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
▨ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▨ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 04/03/96

APPROVED C.LUN

DATE 05/03/96

REMARKS