



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH34

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839909.29
N 816568.22

DATE from 3/2/96 to 6/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.54 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.34	0.00			Concrete Slab.
2			100					SX	2.74	0.80			Brown, gravelly silty medium to coarse SAND. (FILL)
3													Concrete with Cobbles and Gravels of moderately decomposed granite. (FILL)
4													
5			100					SX					
6	SX 6.30m								-2.76	6.30			
7	PX 7.30m		71					PX		7.00			Angular Boulders, Cobbles and Gravels of moderately decomposed granite with some brown, silty SAND and some concrete fragments. (FILL)
8	HX		80					T2 -101		7.50			6.74m-7.00m, 7.20m-7.50m, 7.50m-7.74m & 8.05m-8.45m: boulders.
9			100					T2 -101		8.60			
10			100					T2 -101	-5.46	9.00			Wash boring. (No recovery)

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 07/02/96

APPROVED C.LUN

DATE 08/02/96

REMARKS

Hole termination depth at 32.53m.
Inspection Pit from 0.00m to 0.80m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH34

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839909.29
N 816568.22

DATE from 3/2/96 to 6/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.54 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15													
16													
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- ▲ WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 07/02/96

APPROVED C.LUN

DATE 08/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH34

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839909.29
N 816568.22

DATE from 3/2/96 to 6/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.54 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21	HX 21.50m NX		100					T2-101	-17.46 -17.96	21.00 21.50			AS SHEET 2 OF 4. Sub-rounded Cobbles and Gravels of moderately decomposed tuff and granite with some brown, silty SAND. (ALLUVIUM) Wash boring. (No recovery)
22													
23													
24													
25													
26	NX 26.60m												
27			100	96	93	1.9		T-76	-23.12	26.66 26.76		III	Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese stained, kaolin coated joints, dipping 10°-20°, 30°-50°.
28													
29			100	100	100			T-76					
30			100	90	75			T-76		29.57			

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 07/02/96

APPROVED C.LUN

DATE 08/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH34

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. SM400-04

E 839909.29
N 816568.22

DATE from 3/2/96 to 6/2/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.54 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31 05/02/96			100	90	75	NI		↑ 1.74		30.15	+	III	AS SHEET 3 OF 4.
32 06/02/96			100	100	96	3.4		↓ 1.76		31.07	+		
									-28.99	32.53	+		End of hole at 32.53m.
33													
34													
35													
36													
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- ▲ WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- └ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 07/02/96

APPROVED C.LUN

DATE 08/02/96

REMARKS