



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH40

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-61

E 839926.61

DATE from 8/2/96 to 12/2/96

N 816559.28

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 3.92 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	3.72	0.00			Concrete Slab.
										0.20			Brown, gravelly silty medium to coarse SAND. (FILL)
2	SX 1.80m		56					SX	2.92	1.00			Angular GRAVEL and COBBLES of moderately decomposed granite and tuff with some brown, silty SAND and some red bricks and concrete fragments. (FILL)
3	PX		67					T2 -101		1.80			
4										2.70			
5			55					T2 -101		4.20			
6			85					T2 -101		5.30			
7			69					T2 -101		6.10			
8	PX 7.50m		100					T2 -101		6.70			
9	HX		88					T2 -101		7.80			
10			88					T2 -101		8.60			
									-4.68				Wash boring. (No recovery)

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- Δ STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 13/02/96

APPROVED C.LUN

DATE 14/02/96

REMARKS

Hole termination depth at 29.95m.
Inspection Pit from 0.00m to 1.00m.