



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH42

CONTRACT

SHEET 1 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.71
N 816552.96

DATE from 27/1/96 to 30/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.36 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.O.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX							INSPECTION PIT	4.16	0.00			Concrete Slab.
									3.56	0.80			Brown, gravelly silty medium to coarse SAND. (FILL)
	SX 1.40m		67					SX		1.40			Concrete with cobbles and gravels of moderately decomposed granite and some red bricks. (FILL)
	PX		50					T2 -101	2.76	1.60			Wash boring. (No recovery)
2													
3													
4									0.36	4.00			Angular Boulders, Cobbles and Gravels of moderately decomposed granite with some brown, silty SAND and some red bricks. (FILL)
5			60					T2 -101		5.00			
			100					T2 -101		5.50			
			67					T2 -101		5.80			
6			100					T2 -101		6.20			5.80m-6.10m: boulder.
			100					T2 -101	-2.14	6.50			
7													Wash boring. (No recovery)
8													
9													
10													

• SMALL DISTURBED SAMPLE	△ WATER SAMPLE
■ LARGE DISTURBED SAMPLE	▲ PIEZOMETER TIP
▨ SPT LINER SAMPLE	□ STANDPIPE
■ U76 UNDISTURBED SAMPLE	↓ STANDARD PENETRATION TEST
■ U100 UNDISTURBED SAMPLE	⊥ PERMEABILITY TEST
▨ MAZIER SAMPLE (70mm)	∇ IN-SITU VANE SHEAR TEST
▨ PISTON SAMPLE	

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS

Hole termination depth at 34.99m.
Inspection Pit from 0.00m to 0.80m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH42

CONTRACT

SHEET 2 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.71

N 816552.96

DATE from 27/1/96 to 30/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.36 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 4.
12													
13													
14													
15	PX 15.00m												
16	HX												
17													
18													
19													
20													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ↓ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH42

CONTRACT

SHEET 3 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.71

DATE from 27/1/96 to 30/1/96

N 816552.96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.36 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21													AS SHEET 2 OF 4.
22													
23													
24													
25													
26													
27													SEE SHEET 4 OF 4.
28													
29	HX 29.00m		100	75	33	10.0		T2 -101	-24.64 -24.74	29.00 29.10 29.40	IV/III III		
30			100	100	81	4.4		T2 -101					

- SMALL DISTURBED SAMPLE
- ▬ LARGE DISTURBED SAMPLE
- ▬ SPT LINER SAMPLE
- ▬ U76 UNDISTURBED SAMPLE
- ▬ U100 UNDISTURBED SAMPLE
- ▬ MAZIER SAMPLE (70mm)
- ▬ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ⊥ STANDARD PENETRATION TEST
- ⊥ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH42

CONTRACT

SHEET 4 of 4

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-09

E 839929.71

DATE from 27/1/96 to 30/1/96

N 816552.96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.36 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
31			100	100	81	4.4		T2 -101		30.30	+	III	Moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely to medium spaced and occasionally closely spaced, very narrow to extremely narrow, rough planar, limonite, manganese, chlorite and kaolin stained joints, dipping 10°-20°, 50°-65°. 29.00m-29.10m: weak to moderately weak, brownish pink spotted black and white, highly to moderately decomposed medium to coarse grained GRANITE.
						10.9				30.94	+		
32			100	100	93			T2 -101		32.15	+		
			100	100	100	4.9		T2 -101		32.82	+		
33			100	100	90			T2 -101		33.19	+		
								T2 -101		33.49	+		
34			100	100	95	2.2		T2 -101			+		
											+		
35									-30.63	34.99	+		
											+		
36													End of hole at 34.99m.
37													
38													
39													
40													

- SMALL DISTURBED SAMPLE
- LARGE DISTURBED SAMPLE
- SPT LINER SAMPLE
- U76 UNDISTURBED SAMPLE
- U100 UNDISTURBED SAMPLE
- MAZIER SAMPLE (70mm)
- PISTON SAMPLE
- WATER SAMPLE
- PIEZOMETER TIP
- STANDPIPE
- STANDARD PENETRATION TEST
- PERMEABILITY TEST
- IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 31/01/96

APPROVED C.LUN

DATE 01/02/96

REMARKS