



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH56

CONTRACT

SHEET 1 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839928.69

DATE from 24/1/96 to 26/1/96

N 816514.20

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.42 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
1	SX								4.22	0.20	△ △		Concrete Slab.
2													Wash boring. (No recovery)
3	SX 3.00m PX												
4													
5													
6													
7													
8													
9													
10													

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- △ WATER SAMPLE
- ▲ PIEZOMETER TIP
- △ STANDPIPE
- ┃ STANDARD PENETRATION TEST
- ┃ PERMEABILITY TEST
- ∨ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 27/01/96

APPROVED C.LUN

DATE 29/01/96

REMARKS
Hole termination depth at 23.31m.



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

HOLE NO. DH56

CONTRACT

SHEET 2 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD ROTARY

CO-ORDINATES

W.O. W-518

MACHINE & No. LY-49

E 839928.69
N 816514.20

DATE from 24/1/96 to 26/1/96

FLUSHING MEDIUM WATER

ORIENTATION Vertical

GROUND-LEVEL 4.42 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
11													AS SHEET 1 OF 3.
12	PX 12.00m HX								-7.78	12.20			
13			96	93	93	1.0		T2-101	-8.79	13.18		III	Moderately weak to moderately strong, brownish pink spotted black and white, moderately decomposed medium to coarse grained GRANITE with widely spaced and occasionally medium spaced, very narrow to extremely narrow, rough planar, limonite and manganese stained joints, dipping 10°-20°, 40°-50°. 13.21m-13.27m: no recovery.
14			100	100	100			T2-101	-8.85	13.27		IV	
15			100	100	73	1.8		T2-101		14.08		III	
16			92	88	88			T2-101	-11.05	15.44		IV	15.47m-15.52m: no recovery.
17			100	100	76	2.6		T2-101	-11.10	15.52		III	
18	HX 18.14m								-11.87	16.29			Wash boring. (No recovery)
19			100	100	96	0.0		T2-101	-13.72	18.14		II	Strong, pinkish grey spotted black and white, slightly decomposed medium to coarse grained GRANITE with widely spaced and occasionally medium spaced, extremely narrow, rough planar, limonite stained and clean joints, dipping 10°-20°, 70°-80°.
20			100	100	89	4.5		T2-101		18.70			
			100	100	91			T2-101		18.85			
										19.70			

- SMALL DISTURBED SAMPLE
- ▮ LARGE DISTURBED SAMPLE
- ▮ SPT LINER SAMPLE
- ▮ U76 UNDISTURBED SAMPLE
- ▮ U100 UNDISTURBED SAMPLE
- ▮ MAZIER SAMPLE (70mm)
- ▮ PISTON SAMPLE
- Δ WATER SAMPLE
- ▲ PIEZOMETER TIP
- STANDPIPE
- ┆ STANDARD PENETRATION TEST
- ┆ PERMEABILITY TEST
- ∇ IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN

DATE 27/01/96

APPROVED C.LUN

DATE 29/01/96

REMARKS



BACHY SOLETANCHE GROUP
SOIL & FOUNDATIONS SPECIALISTS

DRILLHOLE RECORD

CONTRACT

HOLE NO. DH56
SHEET 3 of 3

PROJECT LINCOLN HOUSE DEVELOPMENT, QUARRY BAY

METHOD	ROTARY	CO-ORDINATES	W.O.	W-518	
MACHINE & No.	LY-49	E 839928.69 N 816514.20	DATE from	24/1/96 to 26/1/96	
FLUSHING MEDIUM	WATER	ORIENTATION	Vertical	GROUND-LEVEL	4.42 mPD

Drilling Progress	Casing size	Water level (m) Shift start/end	Total core Recovery %	Solid core Recovery %	R.Q.D.	Fracture Index	Tests	Samples	Reduced Level	Depth (m)	Legend	Grade	Description
21 25/01/96			100	100	91	4.5		T2-101		20.70	+	II	AS SHEET 2 OF 3.
			100	100	100			T2-101		21.37	+		
22			100	100	100			T2-101		21.96	+		
23 26/01/96			100	100	100	1.1		T2-101		22.33	+		
			100	100	93			T2-101	-18.89	23.31	+		
24													End of hole at 23.31m.
25													
26													
27													
28													
29													
30													

- SMALL DISTURBED SAMPLE

LARGE DISTURBED SAMPLE

SPT LINER SAMPLE

U75 UNDISTURBED SAMPLE

U100 UNDISTURBED SAMPLE

MAZIER SAMPLE (70mm)

PISTON SAMPLE
- WATER SAMPLE

PIEZOMETER TIP

STANDPIPE

STANDARD PENETRATION TEST

PERMEABILITY TEST

IN-SITU VANE SHEAR TEST

LOGGED FRANK CHAN
DATE 27/01/96
APPROVED C.LUN
DATE 29/01/96

REMARKS